

Project Title: Palisade Irrigation District
OM&R for Price-Stub Fish Passage

Bureau of Reclamation Agreement Number:
05-WC-40-440

Project/Grant Period:
Start date: May 3rd, 2005
End date: Ongoing
Reporting period end date: September 30, 2023
Is this the final report? Yes _____ No X

Principal Investigator:
Dan Crabtree, Superintendent
Palisade Irrigation District
777 35 3/10 Rd
Palisade, CO 81526
E-mail: office@palisadeirrigationdistrict.org
Phone (970) 464-4700

Abstract: Maintain and operate Fish Passage around the Price-Stub Diversion Dam in the Colorado River for the purpose of allowing access to upriver endangered fish habitat. The Fish Passage has been maintained and remains operable on an annual basis. Project is ongoing

Study Schedule:
Ongoing

Relationship to RIPRAP:
Colorado River:
II.B.3a(3) Operate and maintain fish passage at Price-Stub Diversion
\

Accomplishment of FY 2023 Tasks and Deliverables, Discussion of Initial Findings and Shortcomings:

Name of Project Segment, Task as desired

Additional noteworthy observations:

Floating Safety Boom is in need of replacement. Purchase new materials in FY23 for installation in FY24.

Recommendations:

Replace safety boom in FY24.

Performance:

Water Year 2022 was a low water year and thus no maintenance was required in order to maintain flows through the Price-Stub Fish Passage. Water Year 2023 was exceptionally good. Runoff brought significant debris and deposition to the Passage. Once flows dropped to safe levels a contractor mobilized to clean the Passage. This took place on August 10, 2023. Work was completed in one day's time. Fish and Wildlife Staff assisted by doing handwork with the passage.

Project Status: Passage was operational from August 10 through the end of the FY.

FY 2023 Budget Status

Funds Expended FY2022: \$0

Funds Reimbursed FY2022: \$0

Funds Expended FY 2023: \$19,072.09

Funds Reimbursed FY 2023: \$19,072.09

Difference: \$0

Percent of the FY 2023 work completed, and projected costs to complete: 100%

Recovery Program funds spent for publication charges: None

Status of Data Submission

(Where applicable): Work Plans through 2024

**Signed: Dan Crabtree, Superintendent
November 1, 2023**