

COLORADO RIVER RECOVERY PROGRAM
FY 2000 ANNUAL PROJECT REPORT

RECOVERY PROGRAM
PROJECT NUMBER: CAP-28

- I. Project Title: Screening Tusher Wash Diversion Dam
- II. Principal Investigator(s): Bob Norman
Bureau of Reclamation
2764 Compass Drive, Suite 106
Grand Junction, CO 81506
Phone (970) 248-0634
FAX (970) 248-0601
rnorman@uc.usbr.gov
- III. Project Summary:
- IV. Study Schedule: August 1999 through May 2002
- V. Relationship to RIPRAP: Green River Action Plan: Mainstem II.B.5
- VI. Accomplishment of FY 00 Tasks and Deliverables, Discussion of Initial Findings and Shortcomings: Although negotiations with the water users concerning the design flow has not been completed, design data were collected and preliminary design completed. Data and design was based upon constructing a 715 cfs screen.
- VII. Recommendations: Proceed to design and construction of the fish screen as soon as possible.
- VIII. Project Status: Progress on the design of this structure is on hold until completion of litigation between the two organizations using the diversion dam. Primary area of dispute continues to be the total amount of water that can be diverted into the canal. Since this is a basic design parameter for the screen, design cannot be completed until the issue is resolved.
- IX. FY 00 Budget Status
- A. Funds Provided: \$8,280
- B. Funds Expended: \$8,280
- C. Difference:
- D. Percent of the FY 00 work completed, and projected costs to complete: N/A
- E. Recovery Program funds spent for publication charges: None
- X. Status of Data Submission (Where applicable): None
- XI. Signed: Robert Norman 1/11/01
Principal Investigator Date